

Festival Drive Construction Schedule



WORK SCHEDULE:

- Curb and sidewalk with brick. **Completed on 11/22/16**
 - Curb and sidewalk with brick. **11/28/16 to 12/22/16**
 - Cranes Roost Blvd. west crosswalk, curb and sidewalk without brick. (Includes parking lot surface coating.) **1/3/17 to 1/13/17**
 - Festival/Kimco in ROW, curb and sidewalk on east side. (Includes the bullnose replacement in the north median.) **1/10/17 to 1/20/17**
 - Pressure washing existing curb and extension of 6' wide sidewalks with brick bands from Cranes Roost Blvd to Central Parkway on the east side only. **1/10/17 to 1/31/17**
 - Bridge and pond wall treatment. **1/18/17 to 2/15/17**
 - Private sidewalk connection at Kimco. Pending easement acquisition. **Can be started after 1/3/17 and be included in any phase with a length of four days to complete.**
- Milling and re-surfacing from S.R. 436 north to Central Parkway. (Pending coordination with landscape project schedule). **2/16/17 to 2/24/17**

SCHEDULE NOTES:

- Work in this area requires lane closure of single lane at a minimum, to build 1/2 of crosswalk at a time, anticipate 4 days traffic impact. Coordination with Wharton-Smith, Cathcart and Emerson is required.
- Bridge and Pond work will require road closure to perform wall work from the bridge deck. Anticipate 4 days closure to complete this segment.
- Sidewalk work will require periodic lane closures in isolated areas will occur for concrete trucks to off load concrete for pours. Less than 1 hour per truck anticipated.
- Festival/Kimco work area will require closure of road from Uptown Blvd. to the Steak N Shake Intersection, and the east side mid block access from the development to complete this section. (Water main repair under Festival Drive is addressed during this same time period.)

For additional information, contact:

Tim Wilson, Director of Mobility
 TAWilson@altamonte.org | (407) 571-8143